

### Disturbed Asbestos

#### What happened?

Powerhouse roof identified as low risk Asbestos Containing Material disturbed by birds resulting in chunks of material containing chrysotile and amosite falling from roof on to floor of station.

Fibres have not been detected in air monitoring test at ground level of station; however airborne fibres will be produced when material falls to ground.

Clean of station and review of roof condition including animal control.

### Powerhouse

#### What did we learn?

Consider within Asbestos Management Plan how condition monitoring will be carried out (in particular for challenging locations) and include the appropriate frequency.

